CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 26/07/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar. Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 01-07-19

: Plinth Beam Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 26/07/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Plinth Beam Concrete	M25	28/06/2019	26/07/2019	151.39 X 150.30 X 150.28	22754	**8.484**	631.5	27.8	27.7
Plinth Beam Concrete	M25	28/06/2019	26/07/2019	149.07 X 150.25 X 151.42	22399	**8.771**	600.7	26.8	
Plinth Beam Concrete	M25	28/06/2019	26/07/2019	150.04 X 149.15 X 150.66	22379	**8.215**	635.2	28.4	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

****End of Report****

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2019-08-28-95 **Date: 05/07/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 01-07-19

: Plinth Beam Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 05/07/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Plinth Beam Concrete	M25	28/06/2019	05/07/2019	151.28 X 150.75 X 149.84	22806	**8.362**	546.9	24.0	22.8
Plinth Beam Concrete	M25	28/06/2019	05/07/2019	151.39 X 151.96 X 149.45	23005	**8.883**	515.7	22.4	
Plinth Beam Concrete	M25	28/06/2019	05/07/2019	150.48 X 149.28 X 149.85	22465	**8.225**	495.4	22.1	

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2019-08-28-95 **Date: 26/07/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 01-07-19

: Plinth Beam Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 26/07/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Plinth Beam Concrete	M25	28/06/2019	26/07/2019	151.04 X 149.51 X 150.16	22582	**8.484**	614.9	27.2	27.3
Plinth Beam Concrete	M25	28/06/2019	26/07/2019	150.44 X 150.60 X 151.94	22656	**8.771**	603.5	26.6	
Plinth Beam Concrete	M25	28/06/2019	26/07/2019	151.58 X 151.35 X 150.87	22942	**8.215**	646.2	28.2	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 18/06/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 13-06-19

: Basement Floor Retaining Wall Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 18/06/2019

Location of work	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Basement Floor Retaining Wall Concrete	M25	11/06/2019	18/06/2019	149.07 X 151.95 X 149.24	22651	**8.362**	532.8	23.5	22.9
Basement Floor Retaining Wall Concrete	M25	11/06/2019	18/06/2019	149.72 X 151.51 X 150.44	22684	**8.883**	520.4	22.9	
Basement Floor Retaining Wall Concrete	M25	11/06/2019	18/06/2019	150.96 X 150.59 X 150.26	22734	**8.225**	507.4	22.3	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

24526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2019-08-28-95 **Date: 09/07/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

Reference : EE(Project)/Ynk Zone/WO/16/18-19

: 13-06-19

: Basement Floor Retaining Wall Concrete

Size : 150X150X150 mm

Age : M25 / 28 Days Compressive Strength

IS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 09/07/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Basement Floor Retaining Wall Concrete	M25	11/06/2019	09/07/2019	149.55 X 150.38 X 149.29	22490	**8.484**	607.4	27.0	27.3
Basement Floor Retaining Wall Concrete	M25	11/06/2019	09/07/2019	151.68 X 151.26 X 150.07	22943	**8.771**	598.8	26.1	
Basement Floor Retaining Wall Concrete	M25	11/06/2019	09/07/2019	150.13 X 151.57 X 150.81	22754	**8.215**	653.9	28.7	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE Sig..... Date.....

****End of Report****

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 18/06/2019

: CP-2019-08-28-95

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 13-06-19

: Basement Floor Retaining Wall Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 18/06/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Basement Floor Retaining Wall Concrete	M25	11/06/2019	18/06/2019	149.21 X 151.32 X 151.35	22580	8.362	539.6	23.9	23.0
Basement Floor Retaining Wall Concrete	M25	11/06/2019	18/06/2019	150.94 X 149.58 X 150.13	22577	8.883	499.2	22.1	
Basement Floor Retaining Wall Concrete	M25	11/06/2019	18/06/2019	149.60 X 150.54 X 151.91	22520	8.225	515.9	22.9	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

2924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: **CP-2019-08-28-95** **Date: 09/07/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

Reference : EE(Project)/Ynk Zone/WO/16/18-19

: 13-06-19

: Basement Floor Retaining Wall Concrete

Size : 150X150X150 mm

: M25 / 28 Days Compressive Strength

BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 09/07/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Basement Floor Retaining Wall Concrete	M25	11/06/2019	09/07/2019	151.30 X 149.70 X 151.74	22649	**8.484**	628.3	27.7	27.5
Basement Floor Retaining Wall Concrete	M25	11/06/2019	09/07/2019	149.02 X 151.72 X 151.78	22610	**8.771**	602.4	26.6	
Basement Floor Retaining Wall Concrete	M25	11/06/2019	09/07/2019	151.78 X 149.33 X 149.18	22667	**8.215**	639.0	28.2	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE Sig..... Date.....

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 21/06/2019

: CP-2019-08-28-95

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

Reference : EE(Project)/Ynk Zone/WO/16/18-19

: 17-06-19

: Basement Floor Retaining Wall Concrete

Size : 150X150X150 mm

Age : M25 / 7 Days Compressive Strength

BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 21/06/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Basement Floor Retaining Wall Concrete	M25	14/06/2019	21/06/2019	151.54 X 150.00 X 151.41	22731	8.362	539.6	23.7	22.7
Basement Floor Retaining Wall Concrete	M25	14/06/2019	21/06/2019	149.05 X 151.72 X 151.12	22614	8.883	504.9	22.3	
Basement Floor Retaining Wall Concrete	M25	14/06/2019	21/06/2019	151.22 X 150.84 X 149.86	22811	8.225	504.7	22.1	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE Sig..... Date.....

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2019-08-28-95 **Date: 12/07/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 17-06-19

: Basement Floor Retaining Wall Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 12/07/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Basement Floor Retaining Wall Concrete	M25	14/06/2019	12/07/2019	149.47 X 150.50 X 150.85	22495	**8.484**	609.2	27.1	27.2
Basement Floor Retaining Wall Concrete	M25	14/06/2019	12/07/2019	149.17 X 151.59 X 151.36	22613	**8.771**	590.8	26.1	
Basement Floor Retaining Wall Concrete	M25	14/06/2019	12/07/2019	150.57 X 150.37 X 151.62	22640	**8.215**	645.1	28.5	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE Sig..... Date.....

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 21/06/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

Reference : EE(Project)/Ynk Zone/WO/16/18-19

ipt : 17-06-19

ID : Basement Floor Retaining Wall Concrete

Type /Size : 150X150X150 mm

Grade/Age : M25 / 7 Days Compressive Strength

BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 21/06/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Basement Floor Retaining Wall Concrete	M25	14/06/2019	21/06/2019	150.62 X 149.29 X 151.00	22486	**8.362**	522.4	23.2	22.6
Basement Floor Retaining Wall Concrete	M25	14/06/2019	21/06/2019	149.92 X 149.43 X 150.20	22403	**8.883**	499.8	22.3	
Basement Floor Retaining Wall Concrete	M25	14/06/2019	21/06/2019	150.04 X 151.94 X 150.07	22796	**8.225**	510.6	22.4	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

Page 1/1
****End of Report****

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 12/07/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

's Reference : EE(Project)/Ynk Zone/WO/16/18-19

Receipt : 17-06-19

ID : Basement Floor Retaining Wall Concrete

Type /Size : 150X150X150 mm

grade/Age : M25 / 28 Days Compressive Strength

to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Test : 12/07/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Basement Floor Retaining Wall Concrete	M25	14/06/2019	12/07/2019	150.49 X 150.52 X 150.70	22652	8.484	627.1	27.7	27.4
Basement Floor Retaining Wall Concrete	M25	14/06/2019	12/07/2019	149.82 X 149.58 X 150.88	22411	8.771	588.0	26.2	
Basement Floor Retaining Wall Concrete	M25	14/06/2019	12/07/2019	150.20 X 151.09 X 151.95	22694	8.215	639.5	28.2	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 13/06/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

Reference : EE(Project)/Ynk Zone/WO/16/18-19

Receipt : 08-06-19

ID : Basement Floor Lift Beam Concrete

Type /Size : 150X150X150 mm

Grade/Age : M25 / 7 Days Compressive Strength

to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

test : 13/06/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
sement Floor Lift eam Concrete	M25	06/06/2019	13/06/2019	151.11 X 149.18 X 149.46	22542	**8.362**	530.8	23.5	22.8
sement Floor Lift eam Concrete	M25	06/06/2019	13/06/2019	151.78 X 151.79 X 151.31	23038	**8.883**	514.1	22.3	
sement Floor Lift eam Concrete	M25	06/06/2019	13/06/2019	149.63 X 149.52 X 149.84	22373	**8.225**	501.8	22.4	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE
Sig.....
Date.....

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

ID	:	**CP-2019-08-28-95** **Date: 04/07/2019**
Name	:	Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.
	:	Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.
mer's Reference	:	EE(Project)/Ynk Zone/WO/16/18-19
Receipt	:	08-06-19
mer ID	:	Basement Floor Lift Beam Concrete
Type /Size	:	150X150X150 mm
grade/Age	:	M25 / 28 Days Compressive Strength
nce to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Test	:	04/07/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Basement Floor Lift Beam Concrete	M25	06/06/2019	04/07/2019	151.07 X 150.99 X 149.83	22809	**8.484**	616.5	27.0	27.4
Basement Floor Lift Beam Concrete	M25	06/06/2019	04/07/2019	151.12 X 151.50 X 151.19	22894	**8.771**	603.9	26.4	
Basement Floor Lift Beam Concrete	M25	06/06/2019	04/07/2019	150.08 X 149.91 X 149.30	22500	**8.215**	647.4	28.8	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro. Sig..... Date..... BANGALORE

****End of Report****